CLIENT : Bruhath Bengaluru Mahanagara Palike

Widening and Comprehensive Development of Abbigere main road from Renaissance Woods-3 Apartment to Abbigere Park. (2nd Bill)

S.I. No	Name of the Work	Agency	Value of work in Crores	Programe per month	Months			1	2	3	4	5	6	7	8	9	10	11	12	Total
					From	To	Total	Aug"21	Sep"21	Oct"21	Nov"21	Dec"21	Jan"22	Feb"22	Mar"22	Apr"22	May"22	Jun"22	Jul"22	
1	Widening and Comprehensive Development of Abbigere main road from Renaissance Woods-3 Apartment to Abbigere Park.	Kudulur Prasad Dinesh Kumar	8.15	Planned	7	18	11	0.55	0.55	0.55	0.55	0.97	0.97	0.97	0.97	0.52	0.52	0.52	0.52	**8.16**
				Achieved	8	17	9	0.00	0.13	0.32	0.30	0.35	0.80	0.65	0.63	0.70	0.45	1.46		**5.79**

Mez Infratech Pvt. Ltd.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ರಸ್ತೆ ಮೂಲಭೂತ ಸೌಕರ್ಯಗಳು, (ದಾಸರಹಳ್ಳಿ ವಿಭಾಗ)
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು - 02.